

FY2025 Buncombe County Tipping Point Grant Mid-Year Report

Organization Name:	Newfound Community Development Club
Project Name:	Newfound Community Center Phase 1 Enhancements

Activities Accomplished	Annual Goal	Amount Completed
Percent completion of electrical upgrades	100%	90%
Percent completion of signage updates	100%	N/A
Percent completion of WIFI installation	100%	10%

Expenses (please list <u>all</u> grant related expenses)	Amount Spent
Outlets	\$ 3,900.00
Smoke Detectors	\$ 450.00
Internet Outlet	\$ 390.00

TOTAL: \$ 4,740

Narrative summary of grant related activities
In addition to upgrading the electrical outlets and installing hard-wired smoke detectors in the Center, we've also installed the WiFi outlet so that we can install the WiFi equipment and get that up and running.