

**Monty Rogers  
Watering Tank Placement, 4 tanks total  
1600 feet of piping  
June 20-25, 2005**

**Mr. Rogers has installed four watering tanks and has agreed to a permanent easement along Newfound Creek that will fence out 1,000 + ft along both sides. This is part one of his contract. We are also working on streambank stabilization and a stream crossing for his cattle. This project will have a permanent conservation easement and establishment of riparian zone along 1000+ of Newfound Creek.**

Page 1



**Rogers, part 2. Spring Development** was tapped to provide a water supply for four watering tanks. The next four pictures represent the streambank stabilization techniques used to repair badly eroding streambanks. J-hooks, cross vanes and a bankfull bench was used to stabilize the banks, control grade and to slow water velocity. Woody vegetation will be planted in the fall to provide a strong riparian habitat.



**J-Hook**



**Cross Vane with uncovered sill on right**



**Cross vane with covered sill on right side**



**Bankfull bench near cross vanes**

